



Sales Representative Information:

Name: _____
Address: _____
City: _____
State: _____
Phone: _____
Fax: _____
E-mail: _____

Timberhaven is pleased to present this estimate for

Customer:

Name: 2019 Summer Quarterly Feature Home
Address: _____
City: _____
State: _____ Zip Code: _____
Primary Phone: _____
Other Phone: _____
E-mail: _____

Model / Design Type:

Model: Std. Meadow View I
Design Type: Basic

Building Site:

Address: _____
City: _____
County: _____
State: PA
Country: USA

Material estimate number: E0000

Estimate expiration date: September 30, 2019

Material estimate date: July 1, 2019

Complete Package Original Price: \$125,160.00

Complete Package Price: \$111,195.00

ADDED FEATURES

- *The industry's Best Quality Assurance Programs: 'Complete' Package Guarantee and Lifetime Warranty.*
- *Kiln-dried Engineered Log & Timber Components (9% average moisture content) provide superior strength and stability with little to no checking, warping, or twisting to our logs or timbers in our NON-settling systems.*
- *Kiln-dried Graded / Certified Engineered logs are produced / inspected under a continuous in-plant quality control process audited by third party agencies, PFS-TECO Corporation and the Log and Timber Homes Council. A Certificate of Inspection is provided with each log home package.*
- *Custom Design Assistance (FREE) available to help you create your unique log or timber frame home design based on your personal lifestyle.*
- *Engineering Services offered include stamped plans, beam sizings, energy calculations, etc. specific to your plan as required to support the permitting processes.*
- *Detailed Construction Manual and Construction / Assembly Plans provided for both our PRE-CUT log and timber frame packages to enhance the speed and accuracy of the building process.*
- *Name Brand Components such as Andersen and Therma-Tru are standard in every package.*
- *Pre-cut, Pre-sorted, Inverse Stacking of your log or timber frame components ensures a timely on-site construction process.*
- *Delivery Included at NO additional charge anywhere in the Continental U.S.*
- *Multi-Stage Deliveries provided to protect your home's materials /components from weather damage, theft and / or when working with challenging site conditions.*
- *Double-Protected Packages include carefully wrapped material bundles and tarped delivery trucks to help protect your materials from the elements during and after delivery.*
- *Construction and Planning Workshops (FREE) are a perfect way to expand your overall log and timber frame knowledge, tour our facility and meet our experienced staff.*
- *Contractor Workshops (FREE) provided on a one-on-one basis for your builder (and his crew) to assure a confident, timely and smooth construction process.*
- *Toll-Free Technical Assistance / Customer Service Hotline staffed by our experienced staff to get your questions answered before, during and after the construction process.*
- *Nationwide Representative Network includes the assurance of a trained professional to guide you along each step of the process.*



AREA DESCRIPTIONS (REFER TO SKETCH)

AREA #1							
1. Parameters	Foundation size	40' x 28'	Location	Main	Courses to square	16	
2. Exterior	Log/Profile	6x8 D	Species	Engineered White Pine	Corners	Mortise & Tenon	
	Gables	Left Log	Gables	Right Log Siding			
3. Interior	2nd floor at	14 th Course	2nd floor stairs	Finish	Bsmt stairs	Basement	
	2nd floor over	Bedrooms & Bath	Cathedral over	Kitchen, Dining & Living Room	Exposed Beams	None	
4. Roof	Roof style	2x Cathedral	Pitch	10 /12	Collar ties	6x8	
5. Dormer #1	Size/Type	20'-4 3/4" Shed	Location	Rear	Courses to square	11	
	Log/Profile	2x8 D	Species	Engineered White Pine	Corners	Mortise & Tenon	
	Roof style	2x Cathedral	Pitch	4 /12	Collar ties	6x8	
Dormer #2	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
6. Porch #1	Size	40' x 8'	Location	Front	Deck #1 Size	x	
	Roof style	Shed w/ Flat Ceiling	Pitch	4 /12	Location		
Porch #2	Size	8' x 36'	Location	Left	Deck #2 Size	x	
	Roof style	Shed w/ Flat Ceiling	Pitch	4 /12	Location		
Porch #3	Size	8' x 36'	Location	Right	Deck #3 Size	x	
	Roof style	Shed w/ Flat Ceiling	Pitch	4 /12	Location		
7. Notes:							

AREA #2							
1. Parameters	Foundation size	x	Location		Courses to square		
2. Exterior	Log/Profile		Species		Corners		
	Gables		Gables				
3. Interior	2nd floor at	th Course	2nd floor stairs		Bsmt stairs		
	2nd floor over		Cathedral over		Exposed Beams		
4. Roof	Roof style		Pitch	/12	Collar ties		
5. Dormer #1	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
Dormer #2	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
6. Porch #1	Size	x	Location		Deck #1 Size	x	
	Roof style		Pitch	/12	Location		
Porch #2	Size	x	Location		Deck #2 Size	x	
	Roof style		Pitch	/12	Location		
7. Notes:							

AREA #3							
1. Parameters	Foundation size	x	Location		Courses to square		
2. Exterior	Log/Profile		Species		Corners		
	Gables		Gables				
3. Interior	2nd floor at	th Course	2nd floor stairs		Bsmt stairs		
	2nd floor over		Cathedral over		Exposed Beams		
4. Roof	Roof style		Pitch	/12	Collar ties		
5. Dormer #1	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
Dormer #2	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
6. Porch #1	Size	x	Location		Deck #1 Size	x	
	Roof style		Pitch	/12	Location		
Porch #2	Size	x	Location		Deck #2 Size	x	
	Roof style		Pitch	/12	Location		
7. Notes:							

AREA DESCRIPTIONS (REFER TO SKETCH)

AREA #4									
1. Parameters	Foundation size	x		Location			Courses to square		
2. Exterior	Log/Profile			Species			Corners		
	Gables			Gables					
3. Interior	2nd floor at	th Course		2nd floor stairs			Bsmt stairs		
	2nd floor over			Cathedral over			Exposed Beams		
4. Roof	Roof style			Pitch	/12		Collar ties		
5. Dormer #1	Size/Type			Location			Courses to square		
	Log/Profile			Species			Corners		
	Roof style			Pitch	/12		Collar ties		
Dormer #2	Size/Type			Location			Courses to square		
	Log/Profile			Species			Corners		
	Roof style			Pitch	/12		Collar ties		
6. Porch #1	Size	x		Location			Deck #1 Size	x	
	Roof style			Pitch	/12		Location		
Porch #2	Size	x		Location			Deck #2 Size	x	
	Roof style			Pitch	/12		Location		
7. Notes:									

AREA #5									
1. Parameters	Foundation size	x		Location			Courses to square		
2. Exterior	Log/Profile			Species			Corners		
	Gables			Gables					
3. Interior	2nd floor at	th Course		2nd floor stairs			Bsmt stairs		
	2nd floor over			Cathedral over			Exposed Beams		
4. Roof	Roof style			Pitch	/12		Collar ties		
5. Dormer #1	Size/Type			Location			Courses to square		
	Log/Profile			Species			Corners		
	Roof style			Pitch	/12		Collar ties		
Dormer #2	Size/Type			Location			Courses to square		
	Log/Profile			Species			Corners		
	Roof style			Pitch	/12		Collar ties		
6. Porch #1	Size	x		Location			Deck #1 Size	x	
	Roof style			Pitch	/12		Location		
Porch #2	Size	x		Location			Deck #2 Size	x	
	Roof style			Pitch	/12		Location		
7. Notes:									

AREA #6									
1. Parameters	Foundation size	x		Location			Courses to square		
2. Exterior	Log/Profile			Species			Corners		
	Gables			Gables					
3. Interior	2nd floor at	th Course		2nd floor stairs			Bsmt stairs		
	2nd floor over			Cathedral over			Exposed Beams		
4. Roof	Roof style			Pitch	/12		Collar ties		
5. Dormer #1	Size/Type			Location			Courses to square		
	Log/Profile			Species			Corners		
	Roof style			Pitch	/12		Collar ties		
Dormer #2	Size/Type			Location			Courses to square		
	Log/Profile			Species			Corners		
	Roof style			Pitch	/12		Collar ties		
6. Porch #1	Size	x		Location			Deck #1 Size	x	
	Roof style			Pitch	/12		Location		
Porch #2	Size	x		Location			Deck #2 Size	x	
	Roof style			Pitch	/12		Location		
7. Notes:									

AREA DESCRIPTIONS (REFER TO SKETCH)

GARAGE									
1. Parameters	Foundation size	x		Location		Courses to square			
2. Exterior	Log/Profile			Species		Corners			
	Gables			Gables					
3. Interior	2nd floor at	th Course		2nd floor stairs		Bsmt stairs			
	2nd floor over			Cathedral over		Exposed Beams			
4. Roof	Roof style			Pitch	/12	Collar ties			
5. Dormer #1	Size/Type			Location		Courses to square			
	Log/Profile			Species		Corners			
	Roof style			Pitch	/12	Collar ties			
Dormer #2	Size/Type			Location		Courses to square			
	Log/Profile			Species		Corners			
	Roof style			Pitch	/12	Collar ties			
6. Porch #1	Size	x		Location		Deck #1 Size	x		
	Roof style			Pitch	/12	Location			
Porch #2	Size	x		Location		Deck #2 Size	x		
	Roof style			Pitch	/12	Location			
7. Interior Finish	Garage			2nd floor					
8. Notes:									

Basement									
1. Walkout wall	Length/height	x		Location		Courses to square		Framing	
2. Exterior	Log/Profile			Species		Corners			
3. Interior	1x8 T&G Paneling			Fiberglass Insulation					
4. Notes:									

General Notes:

- Unless noted otherwise, porch and deck posts and steps to grade are provided by others.
- All double hung windows are quoted as "Equal Sash"; all grilles if included, are priced as colonial style unless noted otherwise, specialty windows (traps, triangles, etc) will not receive grilles
- Finish style stairs if included in pricing, to basement will automatically receive 2x6 walls around the perimeter of the stairs with a door at the bottom.
- All fireplace materials if shown on plans which includes chimney, stone veneer and actual fireplace are not included in price unless requested.
- Additional engineering fees and/or additional materials that are required as a result of structural engineering requirements, local code considerations, load calculations for wind, snow, etc., state stamps/seals, energy calculations, and/or customer requests such as steel beam sizing, radiant floor heating systems, etc., will be billed in addition to the quoted package price. (Based on approved engineering documentation/drawings.)
- All applicable sales tax will be reflected on Sales Agreement
- This estimate is for qualification purposes only. A firm price may be obtained by placing the minimum deposit and requesting a quotation.

Thank you for considering Timberhaven Log & Timber Homes

We appreciate the opportunity to earn your trust and look forward to assisting you with your forever home.



Material estimate number: E0000

EXTERIOR LOG WALLS

- Kiln-dried, pre-cut, predrilled, Engineered log walls, gables (LT)
- Kiln-dried, Engineered 6x8 support posts w/ lag bolts (LT)
- Kiln-dried log siding skirt board w/corner extensions (LT)
- Filler corners (LT)
- Kiln-dried corner trim boards (LT)
- Pre-cut splines (LT)
- 3/8 x 12 Lag bolts (LT)
- Butylog® sealant tape (LT)
- Gasket and caulking (LT)
- Polebarn nails for mortise & tenon corners (LT)
- Chinking (LT)

EXTERIOR FRAMED WALLS

- Kiln-dried log siding for dormers, gables (LT)
- Board & Batten siding (LT)
- Stone Veneer (WT)
- Wood shakes (WT)
- Kiln-dried corner extensions for dormers (LT)
- Corner trim (LT)
- 2x6 framed dormers, gables @ 16" OC (WT)
- 7/16" OSB sheathing for dormers, gables (WT)
- 15# felt paper vapor barrier (WT)
- R-21 insulation for dormers, gables (FN)
- 1x8 T&G for dormers, gables (FN)

GARAGES

- Kiln-dried log (LT)
- Kiln dried log sided walls (LT)
- Kiln-dried log corner extensions (LT)
- Kiln-dried corner trim boards (LT)
- Framed garage walls @ 16" OC (WT)
- Sheathing (WT)
- Vapor barrier (WT)
- Wall insulation (FN)
- Roof insulation (FN)
- T&G for walls (FN)

BASEMENT

- Log walkout walls (LT)
- Sided walkout walls (LT)
- Kiln-dried log corner extensions (LT)
- Framed walkout walls (WT)
- Sheathing (WT)
- Vapor barrier (WT)
- Insulation for walkout walls (FN)
- T&G for walkout walls (FN)
- Ceiling (FN)

1st LEVEL FLOOR SYSTEM

- 4x10 solid hemlock perimeter box w/hurricane ties (LT)
- Pressure treated 2x sill plate and sill seal (WT)
- Pressure treated 6x6 girder support posts (WT)
- 4-ply 2x12 girder beam (WT)
- 2x10 floor joists @ 16" OC w/metal bridging (WT)
- I-joists (WT)
- 3/4" Advantech® T&G subfloor (WT)
- Floor insulation (FN)
- Construction adhesive (WT)
- Metal joist hangers and banding (WT)

2nd LEVEL FLOOR SYSTEM

- Kiln-dried, Engineered 6x8 loft joists @ 32" OC w/ lag bolts (LT)
- Beams w/ lag bolts (LT)
- Kiln-dried, Engineered 6x6 loft posts (LT)
- Wall ties w/ lag bolts (LT)
- Engineered beams w/ lag bolts (LT)
- Heavy timber joist hangers w/ lags, and bolts as required (LT)
- Kiln dried exposed beams @ 48" OC w/ lag bolts (LT)
- Girder (LT)
- Joists (LT)
- I-joists (LT)
- 3/4" Subfloor (FN)
- Construction adhesive (FN)
- Metal joist hangers and banding (FN)
- Composition floor, 1x8 T&G w/ 3/4" T&G Advantech® above (FN)
- Floor insulation (FN)
- 2x6 T&G loft flooring (FN)
- Metal banding (LT)
- Ceiling under loft floor (FN)
- Loft railing, 6x6 posts, 2x4 rails, (FN)
- 2x2 balusters Railing Species WP

HAND HEWN COMPONENTS

- Exterior (LT)
- Interior (LT)
- Loft joists (LT)
- Posts and beams (LT)
- Loft deco beams (LT)
- Heavy timber roof (LT)
- Rafter ties (LT)

EXTERIOR PRESERVATIVE

- Q8 Outlast Log Oil® (FN)
- Insect repellent (FN)
- Stain (Q8 Outlast Log Oil® only) (FN)

(LT) = Log and Timber (WT) = Weathertight (FN) = Finish

Material estimate number: E0000

ROOF SYSTEMS

Common roof system materials

- 7/16" OSB roof sheathing w/ H-clips (WT)
- Glu-lam ridge/support beams as required w/ lag bolts (LT)
- Rhino Roof™ synthetic felt, ice and water shield (WT)
- Tamko® Heritage 30-year architectural fiberglass shingles (WT)
- Ridge vent (WT)
- 2x WP fascia (WT)
- Kiln-dried, Engineered 6x6 support posts w/ lag bolts (LT)

Heavy timber truss roof system

- Beam & purlin roof (LT)
- Rafters (LT)
- Ties (LT)
- Purlins (LT)
- A truss Dormer truss W truss
- Shed Truss Scissor truss Gambrel truss

Heavy timber rafter roof system

- Heavy timber roof (LT)
- Rafters (LT)
- Ties (LT)
- 15# felt paper vapor barrier (WT)
- Ceiling T&G (WT)
- Rigid insulation (WT)
- Vented drip edge (WT)
- 2x4 furring strips w/ timberscews (WT)
- Chimney/skylight framing w/ lag bolts (LT)

Conventional roof systems

- Truss roofs (WT)
- Pre-fab gable truss (WT)
- 2x12 rafters @ 16" OC (WT)
- I-joist rafters (WT)
- Hurricane ties for rafter roofs (WT)
- Kiln-dried, Engineered 6x8 collar ties @ 48" OC w/ bolts (LT)
- Soffit (WT)
- 1x8 T&G soffit paneling (WT)
- Strip soffit vent (WT)
- Drip edge and flashing (as required) (WT)
- Kiln dried exposed beams (LT)
- Exposed hip, ridge or valley beam (LT)
- Kiln dried deco truss (LT)
- Deco overhang (WT)
- Deco octagon louver (non-venting) (WT)
- R-38 unfaced high density insulation (FN)
- Insulation baffle, support wires (FN)
- Poly vapor barrier (FN)
- 1x8 T&G ceiling finish (FN)

PORCHES

- 2x8 PT joists @16" OC w/headers, hangers and copper flashing (WT)
- 5/4 PT decking (FN)
- Kiln-dried, Engineered 6x8 porch header w/ lag bolts (LT)
- PT 6x6 porch posts w/ lag bolts (WT)
- PT 6x6 post braces w/ timberscrews (WT)
- Beam & purlin roof (LT)
- Rafters (LT)
- Ties (LT)
- Purlins (LT)
- Shed Truss A truss W truss
- Heavy timber roof (LT)
- Rafters (LT)
- Ties (LT)
- Ceiling T&G (FN)
- Vented drip edge (WT)
- 2x4 furring strips w/ timberscrews (WT)
- Pre-fab truss roof (WT)
- 2x6 rafters @ 16" OC (WT)
- Hurricane ties (WT)
- 2x WP fascia (WT)
- 2x6 ceiling joists @ 16" OC (WT)
- Drip edge and flashing (as required) (WT)
- Strip soffit vent (WT)
- 7/16" OSB roof sheathing w/ H-clips (WT)
- Rhino Roof™ synthetic felt, Ice and water shield (WT)
- Tamko® Heritage, 30 year architectural fiberglass shingles (WT)
- Kiln dried deco truss (LT)
- 1x8 T&G ceiling finish (FN)
- Porch railing, 6x6 posts, 2x4 rails, (FN)
- 2x2 balusters Railing Species PT

DECK/BALCONY

- Deck/balcony framing (FN)
- Decking (FN)
- Deck railings (FN)
- Railing Species PT

STAIRS

- Basement stairs, 2x12 SPF2 stringers, (FN)
- 2x WP treads, 2x4 SPF2 railing and Landing
- Finish stairs, 2x12 WP stringers, (FN)
- 1x10 WP risers, 2x WP treads and Landing
- Exposed stairs (FN)
- Spiral stairs (FN)
- Log stairs (FN)
- Stair railing, 6x6 posts, 2x4 rails, (FN)
- 2x2 balusters Railing Species WP

(LT) = Log and Timber (WT) = Weathertight (FN) = Finish

Material estimate number: E0000

		Andersen®	Andersen®			Andersen®	Andersen®	
<u>Patio Doors (WT)</u>		200 Series	400 Series	<u>Windows (WT)</u>		200 Series	400 Series	
<input type="checkbox"/>	Single door	_____	_____	<input checked="" type="checkbox"/>	Double Hung	11	_____	
<input type="checkbox"/>	Center hinge	_____	_____	<input checked="" type="checkbox"/>	Casement	1	_____	
<input type="checkbox"/>	Double hinge	_____	_____	<input type="checkbox"/>	Picture/Rectangle	_____	_____	
<input type="checkbox"/>	Gliding door	_____	_____	<input type="checkbox"/>	Awning	_____	_____	
<input type="checkbox"/>	Transoms	_____	_____	<input type="checkbox"/>	Gliding	_____	_____	
<input type="checkbox"/>	Sidelights	_____	_____	<input type="checkbox"/>	Transoms	_____	_____	
<input type="checkbox"/>	Lockset(s) _____ Finish _____			<input type="checkbox"/>	Bay/Bow	_____	_____	
<input type="checkbox"/>	Grilles			<input checked="" type="checkbox"/>	Removable Colonial grilles			
<input type="checkbox"/>	Screens			<input checked="" type="checkbox"/>	Screens			
 <u>Therma Tru® Doors (WT)</u>				<input type="checkbox"/>	Circle tops	_____	_____	
<input checked="" type="checkbox"/>	Style <u>FCM606LE</u>		1	<input type="checkbox"/>	Circle top grilles	_____	_____	
<input checked="" type="checkbox"/>	Style <u>FCM65LE</u>		1	<input type="checkbox"/>	Rounds	_____	_____	
<input type="checkbox"/>	Style _____			<input type="checkbox"/>	Archtrop/Eyebrow			
<input type="checkbox"/>	Hinged Patio Doors			<input type="checkbox"/>	Archtrop/Eyebrow grilles			
<input type="checkbox"/>	Gliding Patio doors			<input type="checkbox"/>	Springline/Palladian			
<input type="checkbox"/>	Firedoor			<input type="checkbox"/>	Springline/Palladian grilles			
<input type="checkbox"/>	Basement doors			<input type="checkbox"/>	Trapezoids			
<input checked="" type="checkbox"/>	Lockset(s) <u>1 Plymouth 1 Accent</u>			<input type="checkbox"/>	Pentagons			
<input checked="" type="checkbox"/>	B-60 deadbolt			<input type="checkbox"/>	Triangles			
<input checked="" type="checkbox"/>	Single cylinder deadbolt <u>1</u> <input type="checkbox"/> Kickplate _____			<input type="checkbox"/>	Other custom windows			
	Door hardware finish <u>Aged Bronze</u>			<input type="checkbox"/>	Fixed octagon			
<input checked="" type="checkbox"/>	1x4 WP Interior trim for exterior doors, windows, w/windowsills (FN)			<input type="checkbox"/>	Wood octagon			
<input checked="" type="checkbox"/>	Bucks, gasket and caulking for doors and windows (WT)			<input type="checkbox"/>	Basement windows			
<input checked="" type="checkbox"/>	1 3/4x3 1/2 WP Exterior trim for doors and windows (WT)			<input type="checkbox"/>	High altitude glass			
 <u>INTERIOR FRAMED WALLS</u>				<input type="checkbox"/>	Roof window/Skylight	Fixed	Manual	Powered
<input checked="" type="checkbox"/>	2x4, 2x6 interior bearing walls 16" OC (WT)							
<input checked="" type="checkbox"/>	2x4, 2x6 interior partitions 16" OC (FN)							
<input type="checkbox"/>	Furring for foundation (FN)							
<input type="checkbox"/>	Partition insulation (FN)							
<input checked="" type="checkbox"/>	1x8 T&G for interior partitions							
	T&G included for all interior walls on both sides (FN)							
<input checked="" type="checkbox"/>	1x4 WP baseboard (FN)							
 <u>ADDITIONAL/CUSTOM ITEMS</u>				 <u>INTERIOR DOORS</u>				
<input type="checkbox"/>				<input checked="" type="checkbox"/>	Prehung raised panel pine doors (FN)		8	
				<input checked="" type="checkbox"/>	Raised panel bi-fold doors, w/jambs (FN)		3	
				<input type="checkbox"/>	Bypass doors (FN)			
				<input type="checkbox"/>	French doors (FN)			
				<input type="checkbox"/>	Pocket door (FN)			
				<input checked="" type="checkbox"/>	Accent Aged Bronze locksets,Aged Bronze hinges (FN)			
				<input checked="" type="checkbox"/>	1x4 WP interior door trim (FN)			
 <u>MISCELLANEOUS</u>								
				<input checked="" type="checkbox"/>	Shims (LT)			
				<input checked="" type="checkbox"/>	Blueprints (LT)			
				<input checked="" type="checkbox"/>	Construction manual (LT)			

(LT) = Log and Timber (WT) = Weathertight (FN) = Finish



Before you choose the manufacturer of your log home or timber frame home, make certain of one final detail - its quality assurance programs. Only Timberhaven Log & Timber Homes offers the most 'Complete' Packages, backed by our written guarantee, plus the finest Lifetime Warranty available.

'COMPLETE' PACKAGE GUARANTEE

Timberhaven Log & Timber Homes guarantees that all building materials needed to construct your log home or timber frame home will be provided in the 'Complete' Packages with the exception of (1) electrical systems, (2) plumbing systems, (3) HVAC, (4) cabinets / countertops, (5) floor coverings / drywall if applicable, (6) masonry, (7) common fasteners, (8) gutters and downspouts. This guarantee applies to such items necessary to construct a basic structure and does not include items (1) specifically designated on your materials list as "not included" at your request or (2) closet shelving, appliances, plumbing / light fixtures, etc. You must utilize all materials provided in accordance with industry standards and in conformity with the final set of blueprints. Use of material for any other purpose other than shown specifically on blueprints, or in a wasteful manner, or not in accordance with industry standards, invalidates this guarantee.

TO BE ELIGIBLE: This guarantee applies only to the 'Complete' Packages. Any request for deletion of materials typically supplied in a Timberhaven log or timber home package, will null and void this guarantee. If you purchase the 'Complete' Package as specified above and you are short materials we will:

1. Review the material list **and** your signed shipping list to verify if (a) it was missed during the quoting process, or (b) it was quoted in insufficient quantities, or (c) it was shipped in insufficient quantities.
2. If it was missed (a or b) or shipped in sufficient quantities (c) we will provide the materials at absolutely no cost to you.
3. If it is determined from your shipping list that it was shipped in sufficient quantities, we may provide the materials (if you so desire) and invoice you for the extra materials and shipping.

LIFETIME WARRANTY

Timberhaven Log & Timber Homes extends to the original purchaser a LIFETIME WARRANTY on all wood components produced by Timberhaven to be free from manufacturing defects.

Under this warranty Timberhaven Log & Timber Homes will provide replacement material for the items deemed defective by Timberhaven. Timberhaven shall not be responsible for any maintenance or construction practices which do not comply with Timberhaven's specifications, blueprints or construction manual.

This warranty does not cover any defects resulting from improper maintenance or lack of rain gutters. The log materials must be treated with Timberhaven's recommended exterior preservative within 90 days of construction, or this warranty is void. Proper maintenance records are the responsibilities of the homeowner.

There are other items in the log home package or timber frame home package you purchased, such as windows, doors, gasket, hardware, sealants, caulk and the like, these items shall be covered by expressed warranties of specific manufacturers. No such items are manufactured by Timberhaven, and Timberhaven does not warrant any such item.

All claims covered under this warranty must be made in writing describing the exact nature of the defect.

TIMBERHAVEN LOG & TIMBER HOMES, LLC.

855 306-5678 • info@timberhavenloghomes.com