



Sales Representative Information:

Name: _____
Address: _____
City: _____
State: _____
Phone: _____
Fax: _____
E-mail: _____

Timberhaven is pleased to present this estimate for

Customer:

Name: Customer _____
Address: _____
City: _____
State: _____ Zip Code: _____
Primary Phone: _____
Other Phone: _____
E-mail: _____

Model / Design Type:

Model: Std. Cheyenne _____
Design Type: Basic _____

Building Site:

Address: _____
City: _____
County: _____
State: PA _____
Country: USA _____

Material estimate number: E0000

Estimate expiration date: August 31, 2018

Material estimate date: August 1, 2018

Log & Timber Package:

Weathertight Package:

Finish Package: _____

Complete Package Price:

ADDED FEATURES

- *The industry's Best Quality Assurance Programs: 'Complete' Package Guarantee and Lifetime Warranty.*
- *Kiln-dried Engineered Log & Timber Components (9% average moisture content) provide superior strength and stability with little to no checking, warping, or twisting to our logs or timbers in our NON-settling systems.*
- *Kiln-dried Graded / Certified Engineered logs are produced / inspected under a continuous in-plant quality control process audited by third party agencies, PFS-TECO Corporation and the Log and Timber Homes Council. A Certificate of Inspection is provided with each log home package.*
- *Custom Design Assistance (FREE) available to help you create your unique log or timber frame home design based on your personal lifestyle.*
- *Engineering Services offered include stamped plans, beam sizings, energy calculations, etc. specific to your plan as required to support the permitting processes.*
- *Detailed Construction Manual and Construction / Assembly Plans provided for both our PRE-CUT log and timber frame packages to enhance the speed and accuracy of the building process.*
- *Name Brand Components such as Andersen and Therma-Tru are standard in every package.*
- *Pre-cut, Pre-sorted, Inverse Stacking of your log or timber frame components ensures a timely on-site construction process.*
- *Delivery Included at NO additional charge anywhere in the Continental U.S.*
- *Multi-Stage Deliveries provided to protect your home's materials /components from weather damage, theft and / or when working with challenging site conditions.*
- *Double-Protected Packages include carefully wrapped material bundles and tarped delivery trucks to help protect your materials from the elements during and after delivery.*
- *Construction and Planning Workshops (FREE) are a perfect way to expand your overall log and timber frame knowledge, tour our facility and meet our experienced staff.*
- *Contractor Workshops (FREE) provided on a one-on-one basis for your builder (and his crew) to assure a confident, timely and smooth construction process.*
- *Toll-Free Technical Assistance / Customer Service Hotline staffed by our experienced staff to get your questions answered before, during and after the construction process.*
- *Nationwide Representative Network includes the assurance of a trained professional to guide you along each step of the process.*



AREA DESCRIPTIONS (REFER TO SKETCH)

AREA #1							
1. Parameters	Foundation size	24' x 42'	Location	Cneter	Courses to square	16	
2. Exterior	Log/Profile	6x8 D	Species	Engineered White Pine	Corners	Mortise & Tenon	
	Gables	Front Log	Gables	Rear Board & Batten			
3. Interior	2nd floor at	14 th Course	2nd floor stairs	Finish	Bsmt stairs	Basement	
	2nd floor over	Kitchen & Dining Room	Cathedral over	Living Room	Exposed Beams	None	
4. Roof	Roof style	2x Cathedral	Pitch	12 /12	Collar ties	6x8	
5. Dormer #1	Size/Type	18'-8 1/8" Shed	Location	Left	Courses to square	11	
	Log/Profile	1x10 Board & Batten	Species	White Pine	Corners	Trim	
	Roof style	2x Cathedral	Pitch	4 /12	Collar ties	6x8	
Dormer #2	Size/Type	22'-3" Shed	Location	Right	Courses to square	11	
	Log/Profile	1x10 Board & Batten	Species	White Pine	Corners	Trim	
	Roof style	2x Cathedral	Pitch	4 /12	Collar ties	6x8	
6. Porch #1	Size	x	Location		Deck #1 Size	27' x 8'	
	Roof style		Pitch	/12	Location	Rear	
Porch #2	Size	x	Location		Deck #2 Size	x	
	Roof style		Pitch	/12	Location		
7. Notes:	Shed dormer #2 includes gable dormer with 12/12 pitch at loft area, see elevations.						

AREA #2							
1. Parameters	Foundation size	10' x 22'	Location	Right of Area #1	Courses to square	14	
2. Exterior	Log/Profile	6x8 D	Species	Engineered White Pine	Corners	Mortise & Tenon	
	Gables	Rear Board & Batten	Gables				
3. Interior	2nd floor at	th Course	2nd floor stairs		Bsmt stairs		
	2nd floor over		Cathedral over		Exposed Beams		
4. Roof	Roof style	2x w/Flat Ceiling	Pitch	4 /12	Collar ties	2x	
5. Dormer #1	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
Dormer #2	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
6. Porch #1	Size	10' x 20'	Location	Front	Deck #1 Size	x	
	Roof style	Shed w/ Flat Ceiling	Pitch	4 /12	Location		
Porch #2	Size	x	Location		Deck #2 Size	x	
	Roof style		Pitch	/12	Location		
7. Notes:							

AREA #3							
1. Parameters	Foundation size	12' x 16'	Location	Left of Area #1	Courses to square	14	
2. Exterior	Log/Profile	2x Framed Stone Veneer	Species	Engineered White Pine	Corners	Mortise & Tenon	
	Gables		Gables				
3. Interior	2nd floor at	th Course	2nd floor stairs		Bsmt stairs		
	2nd floor over		Cathedral over		Exposed Beams	None	
4. Roof	Roof style	Prefab Flat Truss	Pitch	5 /12	Collar ties	None	
5. Dormer #1	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
Dormer #2	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
6. Porch #1	Size	x	Location		Deck #1 Size	12' x 8'	
	Roof style		Pitch	/12	Location	Rear	
Porch #2	Size	x	Location		Deck #2 Size	x	
	Roof style		Pitch	/12	Location		
7. Notes:							

AREA DESCRIPTIONS (REFER TO SKETCH)

AREA #4							
1. Parameters	Foundation size	8' x 28'	Location	Left of Area #3	Courses to square	14	
2. Exterior	Log/Profile	6x8 D	Species	Engineered White Pine	Corners	Mortise & Tenon	
	Gables	Front Log Siding	Gables	Right Log Siding			
3. Interior	2nd floor at	th Course	2nd floor stairs		Bsmt stairs		
	2nd floor over		Cathedral over		Exposed Beams	None	
4. Roof	Roof style	Prefab Flat Truss	Pitch	6 /12	Collar ties	None	
5. Dormer #1	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
Dormer #2	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
6. Porch #1	Size	x	Location		Deck #1 Size	x	
	Roof style		Pitch	/12	Location		
Porch #2	Size	x	Location		Deck #2 Size	x	
	Roof style		Pitch	/12	Location		
7. Notes:	Front reverse gable to have a 6/12 pitch, see elevations.						

AREA #5							
1. Parameters	Foundation size	18' x 26'	Location	Left of Area #4	Courses to square	14	
2. Exterior	Log/Profile	6x8 D	Species	Engineered White Pine	Corners	Mortise & Tenon	
	Gables	Left Log	Gables				
3. Interior	2nd floor at	th Course	2nd floor stairs		Bsmt stairs		
	2nd floor over		Cathedral over	Master Bedroom	Exposed Beams	None	
4. Roof	Roof style	Prefab Combination Truss	Pitch	6 /12	Collar ties	None	
5. Dormer #1	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
Dormer #2	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
6. Porch #1	Size	x	Location		Deck #1 Size	x	
	Roof style		Pitch	/12	Location		
Porch #2	Size	x	Location		Deck #2 Size	x	
	Roof style		Pitch	/12	Location		
7. Notes:	Flat ceiling over bath and cathedral ceiling over master bedroom.						

AREA #6							
1. Parameters	Foundation size	x	Location		Courses to square		
2. Exterior	Log/Profile		Species		Corners		
	Gables		Gables				
3. Interior	2nd floor at	th Course	2nd floor stairs		Bsmt stairs		
	2nd floor over		Cathedral over		Exposed Beams		
4. Roof	Roof style		Pitch	/12	Collar ties		
5. Dormer #1	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
Dormer #2	Size/Type		Location		Courses to square		
	Log/Profile		Species		Corners		
	Roof style		Pitch	/12	Collar ties		
6. Porch #1	Size	x	Location		Deck #1 Size	x	
	Roof style		Pitch	/12	Location		
Porch #2	Size	x	Location		Deck #2 Size	x	
	Roof style		Pitch	/12	Location		
7. Notes:							

AREA DESCRIPTIONS (REFER TO SKETCH)

GARAGE							
1. Parameters	Foundation size	x	Location	Courses to square			
2. Exterior	Log/Profile		Species	Corners			
	Gables		Gables				
3. Interior	2nd floor at	th Course	2nd floor stairs	Bsmt stairs			
	2nd floor over		Cathedral over	Exposed Beams			
4. Roof	Roof style		Pitch	/12	Collar ties		
5. Dormer #1	Size/Type		Location	Courses to square			
	Log/Profile		Species	Corners			
	Roof style		Pitch	/12	Collar ties		
Dormer #2	Size/Type		Location	Courses to square			
	Log/Profile		Species	Corners			
	Roof style		Pitch	/12	Collar ties		
6. Porch #1	Size	x	Location	Deck #1	Size	x	
	Roof style		Pitch	/12	Location		
Porch #2	Size	x	Location	Deck #2	Size	x	
	Roof style		Pitch	/12	Location		
7. Interior Finish	Garage		2nd floor				
8. Notes:							

Basement							
1. Walkout wall	Length/height	x	Location	Courses to square	Framing		
2. Exterior	Log/Profile		Species	Corners			
3. Interior	1x8 T&G Paneling		Fiberglass Insulation				
4. Notes:							

General Notes:

- Unless noted otherwise, porch and deck posts and steps to grade are provided by others.
- All double hung windows are quoted as "Equal Sash"; all grilles if included, are priced as colonial style unless noted otherwise, specialty windows (traps, triangles, etc) will not receive grilles
- Finish style stairs if included in pricing, to basement will automatically receive 2x6 walls around the perimeter of the stairs with a door at the bottom.
- All fireplace materials if shown on plans which includes chimney, stone veneer and actual fireplace are not included in price unless requested.
- Additional engineering fees and/or additional materials that are required as a result of structural engineering requirements, local code considerations, load calculations for wind, snow, etc., state stamps/seals, energy calculations, and/or customer requests such as steel beam sizing, radiant floor heating systems, etc., will be billed in addition to the quoted package price. (Based on approved engineering documentation/drawings.)
- All applicable sales tax will be reflected on Sales Agreement
- This estimate is for qualification purposes only. A firm price may be obtained by placing the minimum deposit and requesting a quotation.

Thank you for considering Timberhaven Log & Timber Homes

*We appreciate the opportunity to earn your trust and
look forward to assisting you with your forever home.*



Material estimate number: E0000

EXTERIOR LOG WALLS

- Kiln-dried, pre-cut, predrilled Engineered log walls, gables (LT)
- Kiln-dried, Engineered corner, and 6x8 support posts w/ Lag bolts (LT)
- Kiln-dried log siding skirt board w/corner extensions (LT)
- Filler corners (LT)
- Kiln-dried corner trim boards (LT)
- Pre-cut splines (LT)
- 3/8 x 12 Lag bolts (LT)
- Butylog® sealant tape (LT)
- Gasket and caulking (LT)
- Polebarn nails for mortise & tenon corners (LT)
- Chinking (LT)

EXTERIOR FRAMED WALLS

- Kiln-dried log siding for gables (LT)
- Board & Batten siding for dormers, gables (LT)
- Stone veneer for walls (WT)
- Wood shakes (WT)
- Corner extensions (LT)
- Kiln-dried corner trim boards for , dormers (LT)
- 2x6 framed walls, dormers, gables @ 16" OC (WT)
- 7/16" OSB sheathing for walls, dormers, gables (WT)
- 15# felt paper, Housewrap vapor barrier (WT)
- R-21 insulation for walls, dormers, gables (FN)
- 1x8 T&G, for walls, dormers, gables (FN)

GARAGES

- Kiln-dried log (LT)
- Kiln dried log sided walls (LT)
- Kiln-dried log corner extensions (LT)
- Kiln-dried corner trim boards (LT)
- Framed garage walls @ 16" OC (WT)
- Sheathing (WT)
- Vapor barrier (WT)
- Wall insulation (FN)
- Roof insulation (FN)
- T&G for walls (FN)

BASEMENT

- Log walkout walls (LT)
- Sided walkout walls (LT)
- Kiln-dried log corner extensions (LT)
- Framed walkout walls (WT)
- Sheathing (WT)
- Vapor barrier (WT)
- Insulation for walkout walls (FN)
- T&G for walkout walls (FN)
- Ceiling (FN)

1st LEVEL FLOOR SYSTEM

- 4x10 solid hemlock perimeter box w/hurricane ties (LT)
- Pressure treated 2x sill plate and sill seal (WT)
- Pressure treated 6x6 girder support posts (WT)
- 4-ply 2x12 girder beam (WT)
- 2x10 floor joists @ 16" OC w/metal bridging (WT)
- I-joists (WT)
- 3/4" Advantech® T&G subfloor (WT)
- Floor insulation (FN)
- Construction adhesive (WT)
- Metal joist hangers and banding (WT)

2nd LEVEL FLOOR SYSTEM

- Kiln-dried, Engineered 6x8 loft joists @ 32" OC w/ lag bolts (LT)
- 8x12 Engineered beams w/ lag bolts (LT)
- Kiln-dried, Engineered 8x8 loft posts (LT)
- Wall ties w/ lag bolts (LT)
- Engineered beams w/ lag bolts (LT)
- Heavy timber joist hangers w/ lags, and bolts as required (LT)
- Kiln dried exposed beams @ 48" OC w/ lag bolts (LT)
- Girder (LT)
- Joists (LT)
- I-joists (LT)
- 3/4" Subfloor (FN)
- Construction adhesive (FN)
- Metal joist hangers and banding (FN)
- Composition floor, 1x8 T&G w/ 3/4" T&G Advantech® above (FN)
- Floor insulation (FN)
- 2x6 T&G loft flooring (FN)
- Metal banding (LT)
- Ceiling under loft floor (FN)
- Loft railing, 6x6 posts, 2x4 rails, (FN)
- 2x2 balusters Railing Species WP

HAND HEWN COMPONENTS

- Exterior (LT)
- Interior (LT)
- Loft joists (LT)
- Posts and beams (LT)
- Loft deco beams (LT)
- Heavy timber roof (LT)
- Rafter ties (LT)

EXTERIOR PRESERVATIVE

- Q8 Outlast Log Oil® (FN)
- Insect repellent (FN)
- Stain (Q8 Outlast Log Oil® only) (FN)

(LT) = Log and Timber (WT) = Weathertight (FN) = Finish

Material estimate number: E0000

ROOF SYSTEMS

Common roof system materials

- 7/16" OSB roof sheathing w/ H-clips (WT)
- Glu-lam ridge/support beams as required w/ lag bolts (LT)
- Rhino Roof™ synthetic felt, ice and water shield (WT)
- Tamko® Heritage 30-year architectural fiberglass shingles (WT)
- Ridge vent (WT)
- 2x WP fascia (WT)
- Posts w/ lag bolts (LT)

Heavy timber truss roof system

- Beam & purlin roof (LT)
- Rafters (LT)
- Ties (LT)
- Purlins (LT)
- A truss Dormer truss W truss
- Shed Truss Scissor truss Gambrel truss

Heavy timber rafter roof system

- Heavy timber roof (LT)
- Rafters (LT)
- Ties (LT)
- 15# felt paper vapor barrier (WT)
- Ceiling T&G (WT)
- Rigid insulation (WT)
- Vented drip edge (WT)
- 2x4 furring strips w/ timberscews (WT)
- Chimney/skylight framing w/ lag bolts (LT)

Conventional roof systems

- Pre-fab trusses @ 16" OC w/ bracing (WT)
- Pre-fab gable truss (WT)
- 2x12 rafters @ 16" OC (WT)
- I-joist rafters (WT)
- Hurricane ties for truss and rafter roofs (WT)
- Kiln-dried Engineered 6x8 collar ties @ 48" OC w/ bolts (LT)
- Soffit (WT)
- 1x8 T&G soffit paneling (WT)
- Strip soffit vent (WT)
- Drip edge and flashing (as required) (WT)
- Kiln dried exposed beams (LT)
- Exposed hip, ridge or valley beam (LT)
- Kiln-dried, Engineered pre-cut 6x8 deco truss w/ plates, hardware (LT)
- Deco overhang (WT)
- Deco octagon louver (non-venting) (WT)
- R-38 unfaced high density insulation (FN)
- Insulation baffle, support wires (FN)
- Poly vapor barrier (FN)
- 1x8 T&G ceiling finish (FN)

PORCHES

- 2x8 PT joists @ 16" OC w/ headers, hangers and copper flashing (WT)
- 5/4 PT decking (FN)
- Kiln-dried, Engineered 6x8 porch header w/ lag bolts (LT)
- PT 6x6 porch posts w/ lag bolts (WT)
- PT 6x6 post braces w/ timberscrews (WT)
- Beam & purlin roof (LT)
- Rafters (LT)
- Ties (LT)
- Purlins (LT)
- Shed Truss A truss W truss
- Heavy timber roof (LT)
- Rafters (LT)
- Ties (LT)
- Ceiling T&G (FN)
- Vented drip edge (WT)
- 2x4 furring strips w/ timberscrews (WT)
- Pre-fab truss roof (WT)
- 2x6 rafters @ 16" OC (WT)
- Hurricane ties (WT)
- 2x WP fascia (WT)
- 2x6 ceiling joists @ 16" OC (WT)
- Drip edge and flashing (as required) (WT)
- Strip soffit vent (WT)
- 7/16" OSB roof sheathing w/ H-clips (WT)
- Rhino Roof™ synthetic felt, Ice and water shield (WT)
- Tamko® Heritage, 30 year architectural fiberglass shingles (WT)
- Kiln dried deco truss (LT)
- 1x8 T&G ceiling finish (FN)
- Porch railing, 6x6 posts, 2x4 rails, (FN)
- 2x2 balusters Railing Species PT

DECK/BALCONY

- 2x8 PT joists @ 16" OC w/ headers, hangers and copper flashing (FN)
- 5/4 PT decking (FN)
- Deck railing, 6x6 posts, 2x4 rails, (FN)
- 2x2 balusters Railing Species PT

STAIRS

- Basement stairs, 2x12 SPF2 stringers, (FN)
- 2x WP treads, 2x4 SPF2 railing and Landing
- Finish stairs, 2x12 SPF2 stringers, (FN)
- 1x10 WP risers, 2x WP treads and Landing
- Exposed stairs (FN)
- Spiral stairs (FN)
- Log stairs (FN)
- Stair railing, 6x6 posts, 2x4 rails, (FN)
- 2x2 balusters Railing Species WP

(LT) = Log and Timber (WT) = Weathertight (FN) = Finish

Material estimate number: E0000

		Andersen®	Andersen®			Andersen®	Andersen®
		200 Series	400 Series			200 Series	400 Series
Patio Doors (WT)							
<input type="checkbox"/>	Single door	_____	_____	<input checked="" type="checkbox"/>	Double Hung	16	_____
<input checked="" type="checkbox"/>	Center hinge	_____	1	<input checked="" type="checkbox"/>	Casement	1	_____
<input type="checkbox"/>	Double hinge	_____	_____	<input type="checkbox"/>	Picture/Rectangle	_____	_____
<input checked="" type="checkbox"/>	Gliding door	_____	1	<input checked="" type="checkbox"/>	Awning/Awning	8	_____
<input type="checkbox"/>	Transoms	_____	_____	<input type="checkbox"/>	Gliding	_____	_____
<input type="checkbox"/>	Sidelights	_____	_____	<input checked="" type="checkbox"/>	Transoms	4	_____
<input checked="" type="checkbox"/>	Lockset(s) 2 Newbury	_____	_____	_____	Bay/Bow	_____	_____
		Finish Oil Rubbed Bronze	_____	<input checked="" type="checkbox"/>	Removable Colonial grilles	_____	_____
<input checked="" type="checkbox"/>	Removable Colonial grilles	_____	_____	<input checked="" type="checkbox"/>	Screens	_____	_____
<input checked="" type="checkbox"/>	Screens	_____	_____	<input type="checkbox"/>	Circle tops	_____	_____
Therma Tru® Doors (WT)							
<input checked="" type="checkbox"/>	Style FCM606LE	_____	1	<input type="checkbox"/>	Circle top grilles	_____	_____
<input type="checkbox"/>	Style _____	_____	_____	<input type="checkbox"/>	Rounds	_____	_____
<input type="checkbox"/>	Style _____	_____	_____	<input type="checkbox"/>	Archtop/Eyebrow	_____	_____
<input type="checkbox"/>	Hinged Patio Doors	_____	_____	<input type="checkbox"/>	Archtop/Eyebrow grilles	_____	_____
<input type="checkbox"/>	Gliding Patio doors	_____	_____	<input type="checkbox"/>	Springline/Palladian	_____	_____
<input type="checkbox"/>	Firedoor	_____	_____	<input type="checkbox"/>	Springline/Palladian grilles	_____	_____
<input type="checkbox"/>	Basement doors	_____	_____	<input checked="" type="checkbox"/>	Trapezoids	_____	2
<input checked="" type="checkbox"/>	Lockset(s) 1 Plymouth	_____	_____	<input type="checkbox"/>	Pentagons	_____	_____
<input type="checkbox"/>	deadbolt	_____	_____	<input type="checkbox"/>	Triangles	_____	_____
<input type="checkbox"/>	Single cylinder deadbolt _____	<input type="checkbox"/>	Kickplate _____	<input type="checkbox"/>	Other custom windows	_____	_____
<input type="checkbox"/>	Door hardware finish Aged Bronze	_____	_____	<input type="checkbox"/>	Fixed octagon	_____	_____
<input checked="" type="checkbox"/>	1x4 WP Interior trim for exterior doors, windows, w/windowsills (FN)	_____	_____	<input type="checkbox"/>	Wood octagon	_____	_____
<input checked="" type="checkbox"/>	Bucks, gasket and caulking for doors and windows (WT)	_____	_____	<input type="checkbox"/>	Basement windows	_____	_____
<input checked="" type="checkbox"/>	1 3/4x3 1/2 WP Exterior trim for doors and windows (WT)	_____	_____	<input type="checkbox"/>	High altitude glass	_____	_____
INTERIOR FRAMED WALLS							
<input checked="" type="checkbox"/>	2x6 interior bearing walls 16" OC (WT)	_____	_____	<input type="checkbox"/>	Roof window/Skylight	_____	_____
<input checked="" type="checkbox"/>	2x4, 2x6 interior partitions 16" OC (FN)	_____	_____	Fixed Manual Powered			
<input type="checkbox"/>	Furring for foundation (FN)	_____	_____	<input type="checkbox"/>	_____	_____	_____
<input checked="" type="checkbox"/>	R-11faced insulation for interior partitions (FN)	_____	_____	INTERIOR DOORS			
<input checked="" type="checkbox"/>	1x8 T&G for interior partitions	_____	_____	<input checked="" type="checkbox"/>	Prehung raised panel pine doors (FN)	_____	10
<input type="checkbox"/>	T&G included for all interior walls on both sides (FN)	_____	_____	<input checked="" type="checkbox"/>	Raised panel bi-fold doors, w/jambs (FN)	_____	3
<input checked="" type="checkbox"/>	1x4 WP baseboard (FN)	_____	_____	<input type="checkbox"/>	Bypass doors (FN)	_____	_____
ADDITIONAL/CUSTOM ITEMS							
<input type="checkbox"/>	_____	_____	_____	<input type="checkbox"/>	French doors (FN)	_____	_____
		_____	_____	<input checked="" type="checkbox"/>	Raised panel pine pocket door w/frame, hardware (FN)	_____	1
		_____	_____	<input checked="" type="checkbox"/>	Accent Aged Bronze locksets, Aged Bronze hinges (FN)	_____	_____
		_____	_____	<input checked="" type="checkbox"/>	1x4 WP interior door trim (FN)	_____	_____
		_____	_____	MISCELLANEOUS			
		_____	_____	<input checked="" type="checkbox"/>	Shims (LT)	_____	_____
		_____	_____	<input checked="" type="checkbox"/>	Blueprints (LT)	_____	_____
		_____	_____	<input checked="" type="checkbox"/>	Construction manual (LT)	_____	_____

(LT) = Log and Timber (WT) = Weathertight (FN) = Finish